卷册检索号 SEARCH NO. OF THE VOLUME
MLHVDC-LCS-ECI-DD-EC-0414 30-B003701S-D0414

第 1 页 PAGE 1　　共 1 页 OF 1

图纸文件目录（首页）

CATALOG OF DRAWING DOCUMENTS (HEAD PAGE)

拉合尔±660kV换流站 工程 施工图 阶段
±660kV Lahore Converter Station PROJECT Detail Design DESIGN STAGE

电气 专业 第 04 卷 第 14 册
Electrical SPECIALITY VOLUME 04 BOOK 14

卷册名称 动力电缆清册
Volume name List of Power Cables

批　准 APPROVED BY	2019.06.25
审　核 REVIEWED BY	
设计/勘测 DESIGNED BY/ SURVEYED BY	2019.06.24
图 纸　张 DRAWING NOS.	打印件 1 本 PRINTED COPIES 1 NOS.

序号 No.	图　号 DRAWING NO.	文件名称 DOCUMENT TITLE	版本 EDITION	张 NOS.	本 NOS.	备注 REMARKS
1	30-B003701S-D0414-001	动力电缆清册 List of Power Cables	A		1	

注:

MLHVDC-LCS-ECI-DD-EC-0414
30-B003701S-D0414

拉合尔±660kV换流站 施工图

±660kV Lahore Converter Station Detail Design

电气部分

Electrical Part

动力电缆清册

List of Power Cables

中国电力工程顾问集团华东电力设计院有限公司
East China Electric Power Design Institute Co., Ltd of China Power Engineering Consulting Group

June,2019

拉合尔±660kV换流站 施工图
±660kV Lahore Converter Station Detail Design
电气部分
Electrical Part
动力电缆清册
List of Power Cables

批　　准： APPROVED BY	郑煜	2019.06.24
校　　核： REVIEWED BY	张玉宾	2019.06.24
设　　计： DESIGNED BY	李宁	2019.06.24

说　明

instructions

1、本清册负责范围如下：

1）全站极1、极2和公用站用电屏及交流分屏的400V馈线电缆（D0202-D0204卷册）。

2）交流分屏馈线中的单相电缆由二次专业设计并开列，见二次专业电缆清册。

3）检修箱与站用电屏之间的连接电缆由本清册负责，检修箱之间的连接电缆见D0405“400V站用检修设备”卷册。

4）全站的应急照明进线电缆由二次专业设计并开列，见二次专业电缆清册。

5）本清册开列站用电屏（或分屏）至阀冷却系统、工业消防水系统、生活水系统等就地动力柜之间的电缆，就地动力柜以下的电缆见厂家图纸。

6）站用电屏（或分屏）至建筑物配电箱之间的电缆由本清册负责，建筑物配电箱以下的电缆见各建筑电气卷册。

7）站用电屏（或分屏）至户外照明箱之间的电缆由本清册负责，照明箱至灯具之间的电缆见D0401和D0402卷册。

8）站用电屏至阀厅照明配电箱直接的电缆由本清册负责，阀厅照明配电箱以下的电缆见D0502卷册。

2、对于ZB-YJV22-P-0.6/1.0屏蔽电缆，其型号规格参数含义如下：A*B/C，其中A表示电缆导体芯数，B表示单芯导体截面，C表示屏蔽层截面。
动力电缆的铠装层和屏蔽层均需接地。

1、The scope of responsibility for this detailed list is as follows:

1）400V power cables of Pole1(P1)、Pole2(P2)、Utility(UTI) and Motor control center(MCC)(D0202-D0204).

2）One-phase power cable of MCC to be included in the secondary profession, see secondary cable list.

3）The cables from maintenance box to AC power supply panel are included in this list,
the cables between maintenance boxes see D0405 volume.

4）Emergency lighting incoming cables are included in the secondary profession, see secondary cable list.

5）The cables from AC power supply panel or MCC to valve cooling system, industrial fire-proof system, domestic water system and etc's
are included in this list. The cables below local power cabinets are listed in factory drawings.

6）The cables from AC power supply panel or MCC to building distribution box are included in this list,
the cables below building distribution box are listed in each building electrical drawings.

7）The cables from AC power supply panel or MCC to outdoor lighting box are included in this list,
the cables below outdoor lighting box see D0401 and D0402 volume.

8）The cable from AC power supply panel or MCC to valve hall lighting distribution box are included in this list,
the cables below valve hall lighting distribution box see D0502 volume.

2、The specifications and parameters of ZB-YJV22-P-0.6/1.0 shielded cable are defined as follows:
A*B/C, where A represents the number of conductor cores, B for single-core conductor cross section, C for shield-layer cross section.
Both the armor and the shield of the power cable shall be grounded.

	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0													
	3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120
总长度 overall length （米）(m)	178	764	50	98	353	1208	4205	4222	7187	6583	4551	1413	1364	4482	11363
总计 total （米）(m)	48021														

注：应保证在环境最高温度为52.5℃时电缆的电气及绝缘特性。

Note: The electrical and insulation characteristics of cable shall be ensured at an ambient maximum temperature of 52.5 degrees Celsius.

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
P1A-02	P1A-02-01	P1A-02	极1阀厅通风及空调系统配电柜保安段A Ventilation and Air Conditioning System for Pole1 Valve Hall（essential） A											110											
	P1A-02-02		极1低阀内冷#1主泵动力柜AP1 AP1 Main Water Pump Power Panel #1 of Pole 1														35								
	P1A-02-04		极1阀厅通风及空调系统配电柜A Ventilation and Air Conditioning System for Pole1 Valve Hall A																				330		已折成单根长度
P1A-03	P1A-03-01	P1A-03	主控楼MCC2（二次用）电源A MCC2 of Control Building A											39											
	P1A-03-03		主控楼MCC1（一次用）电源 MCC1 of Control Building																	76					已折成单根长度
P1A-04	P1A-04-01	P1A-04	极1阀外冷AP9 #2冷却塔动力柜 A AP9 Cooling Tower Power Panel #2 of Pole1 A											39											
	P1A-04-02		极1阀外冷AP10 #3冷却塔动力柜 A AP10 Cooling Tower Power Panel #3 of Pole1 A											40											
	P1A-04-03		极1 ΔA换流变冷却 A Cabinet for Pole1 ΔA Phase C.T. A															92							
	P1A-04-04		极1 ΔB换流变冷却 A Cabinet for Pole1 ΔB Phase C.T. A															80							
	P1A-04-05		极1 ΔC换流变冷却 A Cabinet for Pole1 ΔC Phase C.T. A															69							
P1A-05	P1A-05-01	P1A-05	极1阀内冷AP3交流电源柜 A AP3 AC Power Panel of Pole 1 A											35											
	P1A-05-02		极1阀外冷AP8 #1冷却塔动力柜 A AP8 Cooling Tower Power Panel #1 of Pole1 A											42											
	P1A-05-03		极1 YA换流变冷却 A Cabinet for Pole1 YA Phase C.T. A															107							
	P1A-05-04		极1 YB换流变冷却 A Cabinet for Pole1 YB Phase C.T. A															120							
	P1A-05-05		极1 YC换流变冷却 A Cabinet for Pole1 YC Phase C.T. A															132							
	P1A-06-01		极1 220V #1直流充电屏 A #1 battery charger of Pole 1 A						37																
	P1A-06-02		极1 220V #2直流充电屏 A #2 battery charger of Pole 1 A						34																

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
P1A-06	P1A-06-03	P1A-06	极1 220V #3直流充电屏 A #3 battery charger of Pole 1 A						38																
	P1A-06-04		站公用 220V #1直流充电屏 A #1 battery charger of Public Room A								66														
	P1A-06-05		站公用 220V #2直流充电屏 A #2 battery charger of Public Room A								73														
	P1A-06-06		站公用 220V #3直流充电屏 A #3 battery charger of Public Room A								67														
	P1A-06-07		主控楼第1套通信电源 A No.1 communication power supply A						69																
	P1A-06-08		#1继电器室220V #1直流充电屏 A #1 battery charger of No.1 Relay Room A									162													
	P1A-06-09		#1继电器室220V #2直流充电屏 A #2 battery charger of No.1 Relay Room A									155													
	P1A-06-10		#1继电器室220V #3直流充电屏 A #3 battery charger of No.1 Relay Room A									163													
	P1A-06-11		主控楼 站用UPS屏1 旁路 UPS 1 of Control buliding bypass				38																		
	P1A-06-12		极1阀厅1号插座箱V1JX1 Maintenance Box V1JX1	27																					
	P1A-06-13		#1继电器室MCC1 A MCC1 of No.1 Relay Room A												159										
P1A-07	P1A-07-02	P1A-07	极1工业水泵控制柜 A Water Pump Power Panel of Pole1 A							245															
	P1A-07-03		直流场1号操作电源（极1）A Distribution Box 1 for DC Yard A									212													
	P1A-07-04		直流场3号操作电源（共用）A Distribution Box 3 for DC Yard A									135													
	P1A-07-05		极1 1号11kV干式变冷却 Transformer cooling for P1TA		19																				
	P1A-07-06		1号500kV 站用变电源箱 A Power Panel for 500kV Transformer 1 A							196															
	P1A-07-07		500kV场地1号操作电源 A Distribution Box 1 for 500kV AC Yard A								271														
	P1A-07-08		35kV场地1号操作电源 A Distribution Box 1 for 35kV AC Yard A								179														
	P1A-07-09		#1继电器室第1套UPS 主路 UPS 1 of No.1 Relay Room majorpass		158																				

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P1A-07-10		#1继电器室第2套UPS 旁路 UPS 2 of No.1 Relay Room bypass		159																				
	P1A-07-12		极1阀外冷AP11交流配电柜 A AP11 AC Distribution Panel of Pole 1 A									40													
	P1A-07-13		极1换流变 BOXIN建筑电气总配电箱 A Distribution Box for Pole1 BOXIN A									115													
P1B-02	P1B-02-02	P1B-02	极1低阀内冷 #2主泵动力柜AP2 AP2 Main Water Pump Power Panel #2 of Pole 1														28								
	P1B-02-04		极1阀厅通风及空调系统配电柜 B Ventilation and Air Conditioning System for Pole1 Valve Hall B																				312		已折成单根长度
P1B-03	P1B-03-01	P1B-03	主控楼MCC2（二次用）电源 B MCC2 of Control Building B											39											
	P1B-03-03		极1换流变区域 检修电源JXZ6 Maintenance Box JXZ6																			230			已折成单根长度
P1B-04	P1B-04-01	P1B-04	极1阀外冷AP9 #2冷却塔动力柜 B AP9 Cooling Tower Power Panel #2 of Pole1 B											30											
	P1B-04-02		极1阀外冷AP10 #3冷却塔动力柜 B AP10 Cooling Tower Power Panel #3 of Pole1 B											31											
	P1B-04-03		极1 ΔA换流变冷却 B Cabinet for Pole1 ΔA Phase C.T. B															99							
	P1B-04-04		极1 ΔB换流变冷却 B Cabinet for Pole1 ΔB Phase C.T. B															88							
	P1B-04-05		极1 ΔC换流变冷却 B Cabinet for Pole1 ΔC Phase C.T. B															76							
P1B-05	P1B-05-01	P1B-05	极1阀内冷AP3交流电源柜 B AP3 AC Power Panel of Pole 1 B											27											
	P1B-05-02		极1阀外冷AP8 #1冷却塔动力柜 B AP8 Cooling Tower Power Panel #1 of Pole1 B											30											
	P1B-05-03		极1 YA换流变冷却 B Cabinet for Pole1 YA Phase C.T. B															114							
	P1B-05-04		极1 YB换流变冷却 B Cabinet for Pole1 YB Phase C.T. B															128							
	P1B-05-05		极1 YC换流变冷却 B Cabinet for Pole1 YC Phase C.T. B															139							
	P1B-06-01		极1 220V #1直流充电屏 B #1 battery charger of Pole 1 B						28																

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
P1B-06	P1B-06-02	P1B-06	极1 220V #2直流充电屏 B #2 battery charger of Pole 1 B						32																
	P1B-06-03		极1 220V #3直流充电屏 B #3 battery charger of Pole 1 B						27																
	P1B-06-05		主控楼站用UPS屏1 主路 UPS 1 of Control buliding majorpass								38														
	P1B-06-06		极1 直流场照明配电箱 ZMX2 Light Power Box ZMX2						104																
	P1B-06-09		极1直流场区域检修电源JXZ2 Maintenance Box JXZ2											105											
	P1B-06-10		1号500kV开关场区域检修电源JXZ11 Maintenance Box JXZ11															280							
	P1B-06-11		极1阀厅2~6号 插座箱 V1JX2~6 Maintenance Box V1JX2~6	61																					
	P1B-06-12		#1继电器室MCC1 B MCC1 of No.1 Relay Room B												152										
P1B-08	P1B-08-01	P1B-08	极1阀厅照明箱 J1FTZMX Light Power Box J1FTZMX							102															
	P1B-08-02		极1工业水泵控制柜 B Water Pump Power Panel of Pole1 B							238															
	P1B-08-03		直流场1号操作电源（极1）B Distribution Box 1 for DC Yard B									205													
	P1B-08-04		直流场3号操作电源（共用）B Distribution Box 3 for DC Yard B									122													
	P1B-08-05		极1 2号11kV干式变冷却 Transformer cooling for P1TB		19																				
	P1B-08-06		1号500kV 站用变电源箱 B Power Panel for 500kV Transformer 1 B							188															
	P1B-08-07		500kV场地1号操作电源 B Distribution Box 1 for 500kV AC Yard B								264														
	P1B-08-08		35kV场地1号操作电源 B Distribution Box 1 for 35kV AC Yard B								175														
	P1B-08-09		#1继电器室第1套UPS 旁路 UPS 1 of No.1 Relay Room bypass		152																				
	P1B-08-10		#1继电器室第2套UPS 主路 UPS 2 of No.1 Relay Room majorpass		153																				
	P1B-08-12		极1阀外冷AP11交流配电柜 B AP11 AC Distribution Panel of Pole 1 B									30													

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																			备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P1B-08-13		极1换流变 BOXIN建筑电气总配电箱 B Distribution Box for Pole1 BOXIN B									122													
P1C-01	P1C-01-04	P1C-01	站公用 220V #1直流充电屏 B #1 battery charger of Public Room B								63														
	P1C-01-05		站公用 220V #2直流充电屏 B #2 battery charger of Public Room B								71														
	P1C-01-06		站公用 220V #3直流充电屏 B #3 battery charger of Public Room B								65														
	P1C-01-07		主控楼第1套通信电源 B No.1 communication power supply B						67																
	P1C-01-08		#1继电器室220V #1直流充电屏 B #1 battery charger of No.1 Relay Room B									164													
	P1C-01-09		#1继电器室220V #2直流充电屏 B #2 battery charger of No.1 Relay Room B									158													
	P1C-01-10		#1继电器室220V #3直流充电屏 B #3 battery charger of No.1 Relay Room B									165													
	P1C-01-11		#1继电器室配电箱J1AP1 Distribution Box J1AP1						145																
	P1C-01-13		极1阀厅通风及空调系统配电柜保安段 B Ventilation and Air Conditioning System for Pole1 Valve Hall（essential） B											105											
P1C-02	P1C-02-01	P1C-02	柴油机进线 incoming line of diesel generator																				699		已折成单根长度
P2A-02	P2A-02-01	P2A-02	极2阀厅通风及空调系统配电柜保安段A Ventilation and Air Conditioning System for Pole2 Valve Hall（essential） A											92											
	P2A-02-02		极2低阀内冷#1主泵动力柜AP1 AP1 Main Water Pump Power Panel #1 of Pole 2														27								
	P2A-02-03		#1雨水小泵控制柜 #1 Rainwater Pump Power Panel （Small）																		1440				已折成单根长度
	P2A-02-04		极2阀厅通风及空调系统配电柜A Ventilation and Air Conditioning System for Pole2 Valve Hall A																				273		已折成单根长度
	P2A-03-02		极2换流变区域检修电源JXZ7 Maintenance Box JXZ7																			244			已折成单根长度

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
P2A-03	P2A-03-03	P2A-03	主控楼通风及空调系统配电柜保安段 A Ventilation and Air Conditioning System for Control Building（essential） A																			118			已折成单根长度
	P2A-03-04		主控楼通风及空调系统配电柜 A Ventilation and Air Conditioning System for Control Building A																			118			已折成单根长度
P2A-04	P2A-04-01	P2A-04	极2阀外冷AP9 #2冷却塔动力柜 A AP9 Cooling Tower Power Panel #2 of Pole2 A											30											
	P2A-04-02		极2阀外冷AP10 #3冷却塔动力柜 A AP10 Cooling Tower Power Panel #3 of Pole2 A											31											
	P2A-04-03		极2 ΔA换流变冷却 A Cabinet for Pole2 ΔA Phase C.T. A															111							
	P2A-04-04		极2 ΔB换流变冷却 A Cabinet for Pole2 ΔB Phase C.T. A															99							
	P2A-04-05		极2 ΔC换流变冷却 A Cabinet for Pole2 ΔC Phase C.T. A															88							
P2A-05	P2A-05-01	P2A-05	极2阀内冷AP3交流电源柜 A AP3 AC Power Panel of Pole2 A											27											
	P2A-05-02		极2阀外冷AP8 #1冷却塔动力柜 A AP8 Cooling Tower Power Panel #1 of Pole2 A											30											
	P2A-05-03		极2 YA换流变冷却 A Cabinet for Pole2 YA Phase C.T. A															128							
	P2A-05-04		极2 YB换流变冷却 A Cabinet for Pole2 YB Phase C.T. A															140							
	P2A-05-05		极2 YC换流变冷却 A Cabinet for Pole2 YC Phase C.T. A															151							
	P2A-06-01		极2 220V #1直流充电屏 A #1 battery charger of Pole 2 A						28																
	P2A-06-02		极2 220V #2直流充电屏 A #2 battery charger of Pole 2 A						32																
	P2A-06-03		极2 220V #3直流充电屏 A #3 battery charger of Pole 2 A						27																
	P2A-06-04		#2继电器室220V #1直流充电屏 A #1 battery charger of No.2 Relay Room A										368												
	P2A-06-05		#2继电器室220V #2直流充电屏 A #2 battery charger of No.2 Relay Room A										375												

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																			备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
P2A-06	P2A-06-06	P2A-06	#2继电器室220V #3直流充电屏 A #3 battery charger of No.2 Relay Room A										367												
	P2A-06-07		主控楼第2套通信电源 A No.2 communication power supply A						40																
	P2A-06-09		主控楼站用UPS屏2 旁路 UPS 2 of Control buliding bypass				60																		
	P2A-06-10		极2阀厅1号插座箱 V2JX1 Maintenance Box V2JX1	34																					
	P2A-06-11		极2换流变 BOXIN建筑电气总配电箱 A Distribution Box for Pole2 BOXIN A									122													
	P2A-06-12		#2继电器室MCC1 A MCC1 of No.2 Relay Room A													367									
P2A-07	P2A-07-02	P2A-07	极2工业水泵控制柜 A Water Pump Power Panel of Pole2 A							219															
	P2A-07-03		直流场2号操作电源（极2）A Distribution Box 2 for DC Yard A									205													
	P2A-07-04		阀冷废水排放泵控制柜 A Valve Cooling Waste Water Pump Power Panel A									233													
	P2A-07-06		极2 1号11kV干式变冷却 Transformer cooling for P2TA		19																				
	P2A-07-08		500kV场地2号操作电源 A Distribution Box 2 for 500kV AC Yard A									302													
	P2A-07-09		500kV场地3号操作电源 A Distribution Box 3 for 500kV AC Yard A											420											
	P2A-07-11		极2阀外冷AP11交流配电柜 A AP11 AC Distribution Panel of Pole 2 A									30													
P2B-02	P2B-02-02	P2B-02	极2低阀内冷#2主泵动力柜AP2 AP2 Main Water Pump Power Panel #2 of Pole 2														36								
	P2B-02-03		#2雨水小泵控制柜 #2 Rainwater Pump Power Panel （Small）																		1395				已折成单根长度
	P2B-02-04		极2阀厅通风及空调系统配电柜B Ventilation and Air Conditioning System for Pole2 Valve Hall B																				294		已折成单根长度
P2B-03	P2B-03-02	P2B-03	YD备用换流变汇控柜 Cabinet for Spare YD C.T.															158							
	P2B-03-03		YY备用换流变汇控柜 Cabinet for Spare YY C.T.															257							

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P2B-03-04		主控楼通风及空调总电源柜 B Ventilation and Air Conditioning System for Control Building B																			126			已折成单根长度
P2B-04	P2B-04-01	P2B-04	极2阀外冷AP9 #2冷却塔动力柜 B AP9 Cooling Tower Power Panel #2 of Pole2 B											39											
	P2B-04-02		极2阀外冷AP10 #3冷却塔动力柜 B AP10 Cooling Tower Power Panel #3 of Pole2 B											40											
	P2B-04-03		极2 ΔA换流变冷却 B Cabinet for Pole2 ΔA Phase C.T. B															103							
	P2B-04-04		极2 ΔB换流变冷却 B Cabinet for Pole2 ΔB Phase C.T. B															92							
	P2B-04-05		极2 ΔC换流变冷却 B Cabinet for Pole2 ΔC Phase C.T. B															80							
P2B-05	P2B-05-01	P2B-05	极2阀内冷AP3交流电源柜 B AP3 AC Power Panel of Pole2 B											35											
	P2B-05-02		极2阀外冷AP8 #1冷却塔动力柜 B AP8 Cooling Tower Power Panel #1 of Pole2 B											42											
	P2B-05-03		极2 YA换流变冷却 B Cabinet for Pole2 YA Phase C.T. B															120							
	P2B-05-04		极2 YB换流变冷却 B Cabinet for Pole2 YB Phase C.T. B															132							
	P2B-05-05		极2 YC换流变冷却 B Cabinet for Pole2 YC Phase C.T. B															143							
P2B-06	P2B-06-01	P2B-06	极2 220V #1直流充电屏 B #1 battery charger of Pole 2 B						37																
	P2B-06-02		极2 220V #2直流充电屏 B #2 battery charger of Pole 2 B						34																
	P2B-06-03		极2 220V #3直流充电屏 B #3 battery charger of Pole 2 B						38																
	P2B-06-05		主控楼站用UPS屏2 主路 UPS 2 of Control buliding majorpass								68														
	P2B-06-08		极2 直流场照明配电箱 ZMX3 Light Power Box ZMX3						109																
	P2B-06-09		极2 直流场区域检修电源 JXZ4 Maintenance Box JXZ4											110											
	P2B-06-10		极2阀厅2～6号插座箱 V2JX2~6 Maintenance Box V2JX2~6	56																					

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P2B-06-11		极2换流变 BOXIN建筑电气总配电箱 B Distribution Box for Pole2 BOXIN B									115													
	P2B-06-12		#2继电器室MCC1 B MCC1 of No.2 Relay Room B													374									
P2B-08	P2B-08-02	P2B-08	极2工业水泵控制柜 B Water Pump Power Panel of Pole2 B							212															
	P2B-08-03		直流场2号操作电源（极2） B Distribution Box 2 for DC Yard B									208													
	P2B-08-04		阀冷废水排放泵控制柜 B Valve Cooling Waste Water Pump Power Panel B									240													
	P2B-08-06		极2 2号11kV干式变冷却 Transformer cooling for P2TB		19																				
	P2B-08-07		500kV场地2号操作电源 B Distribution Box 2 for 500kV AC Yard B									309													
	P2B-08-08		500kV场地3号操作电源 B Distribution Box 3 for 500kV AC Yard B											428											
	P2B-08-10		极2阀厅照明箱 J2FTZMX Light Power Box J2FTZMX							64															
	P2B-08-11		极2阀外冷AP11交流配电柜 B AP11 AC Distribution Panel of Pole 2 B									40													
	P2B-08-12		2号500kV开关场区域检修电源 JXZ15 Maintenance Box JXZ15														252								
P2C-01	P2C-01-06	P2C-01	主控楼第2套通信电源 B No.2 communication power supply B						38																
	P2C-01-07		#2继电器室配电箱J2AP1 Distribution Box J2AP1									394													
	P2C-01-08		#2继电器室220V #1直流充电屏 B #1 battery charger of No.2 Relay Room B										370												
	P2C-01-09		#2继电器室220V #2直流充电屏 B #2 battery charger of No.2 Relay Room B										377												
	P2C-01-10		#2继电器室220V #3直流充电屏 B #3 battery charger of No.2 Relay Room B										369												
	P2C-01-11		极2阀厅通风及空调系统配电柜保安段B Ventilation and Air Conditioning System for Pole2 Valve Hall (essential) B											88											

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P2C-01-12		主控楼通风及空调系统配电柜保安段 B Ventilation and Air Conditioning System for control building Valve Hall（essential） B																			110			已折成单根长度
P2C-02	P2C-02-01	P2C-02	柴油机进线 incoming line of diesel generator																					832	已折成单根长度
P0A-02	P0A-02-01	P0A-02	#3继电器室MCC1 A MCC1 of No.3 Relay Room A														325								
	P0A-02-04		建维区办公楼配电室MCC1 MCC1 of Opertation and Maintenance Area																	428					已折成单根长度
	P0A-02-05		#1雨水大泵控制柜 Rain water big pump 1																				975		已折成单根长度
P0A-03	P0A-03-02	P0A-03	建维区员工宿舍配电箱2-3AL2 Distribution Box 2-3AL2											319											
	P0A-03-03		建维区员工宿舍配电箱2-3AL1 Distribution Box 2-3AL1										256												
	P0A-03-04		建维区员工宿舍配电箱2-2AL2 Distribution Box 2-2AL2											316											
	P0A-03-05		建维区员工宿舍配电箱2-2AL1 Distribution Box 2-2AL1										253												
	P0A-03-06		建维区员工宿舍配电箱2-1AL2 Distribution Box 2-1AL2											313											
	P0A-03-07		建维区员工宿舍配电箱2-1AL1 Distribution Box 2-1AL1										250												
P0A-04	P0A-04-02	P0A-04	建维区安保宿舍 配电箱5-1AL1 Distribution Box 5-1AL1												239										
	P0A-04-03		净水系统 电加热控制柜1 Water purify equipment 3														62								
	P0A-04-04		132kV继电器室MCC1 A MCC1 of 132kV Relay Room A											230											
	P0A-04-06		消防泵 双电源柜 1 A Distribution Box of fire pump 1 A																			184			已折成单根长度
	P0A-05-01		生活水泵控制柜 A Domestic water Distribution Box A								98														
	P0A-05-08		2号500kV站用变 电源箱 A #2 operation power supply of 500kV transformer A								185														

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
P0A-05	P0A-05-09	P0A-05	净水系统 照明空调电源柜 Water purify equipment 5										52												
	P0A-05-10		500kV滤波器场 检修电源（东)JXZ20 Distribution Box JXZ20															397							
	P0A-05-11		消防泵 双电源柜 2 A Distribution Box of fire pump 2 A																			186			已折成单根长度
P0A-06	P0A-06-01	P0A-06	公用 1号11kV 干式变冷却 Transformer cooling for POTA		18																				
	P0A-06-05		500kV滤波器场 户外照明配电箱HWZMX6 Distribution Box HWZMX6								133														
	P0A-06-07		#1消防补水泵控制柜 A Distribution Box of fire emergency pump 1 A								95														
	P0A-06-10		2号深井泵房（西侧）配电箱SJAL Distribution Box SJAL							267															
	P0A-06-11		建维区安保宿舍 配电箱5-1AL1-JK Distribution Box 5-1AL1-JK							261															
	P0A-06-12		进站门卫室 配电箱1-7AL1 Distribution Box 1-7AL1							225															
	P0A-06-13		公用400V站用电室 配电箱J5AL1 Distribution Box J5AL1							30															
	P0A-06-14		公用400V站用电室 配电箱J5AP1 Distribution Box J5AP1							30															
	P0A-06-15		消防泵房 配电箱BF1AP1 Distribution Box BF1AP1							95															
	P0A-06-16		消防泵房 配电箱BF1AL1 Distribution Box BF1AL1							95															
P0A-07	P0A-07-04	P0A-07	#2消防补水泵控制柜 A Distribution Box of fire emergency pump 2 A								87														
	P0A-07-08		35kV交流场 2号操作电源 A #2 operation power supply of 35kV yard A								185														
	P0A-07-09		500kV滤波器场地 4号操作电源 A #4 operation power supply of ACF yard A										509												
	P0A-07-10		500kV滤波器场地 3号操作电源 A #3 operation power supply of ACF yard A										457												
	P0A-07-11		500kV滤波器场地 2号操作电源 A #2 operation power supply of ACF yard A								246														
	P0A-07-12		500kV滤波器场地 1号操作电源 A #1 operation power supply of ACF yard A								135														

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																			备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P0A-07-13		132kV场地操作电源A operation power supply of 132kV yard A								262														
	P0A-07-14		#3继电器室 #3直流充电屏 A #3 battery charger of No.3 Relay Room A									330													
	P0A-07-15		#3继电器室 #2直流充电屏 A #2 battery charger of No.3 Relay Room A									325													
	P0A-07-16		#3继电器室 #1直流充电屏 A #1 battery charger of No.3 Relay Room A									330													
P0B-02	P0B-02-01	P0B-02	#3继电器室MCC1 B MCC1 of No.3 Relay Room B														310								
	P0B-02-04		500kV站用变区域检修电源JXZ10 Distribution Box JXZ10																			312			已折成单根长度
	P0B-02-05		#2雨水大泵控制柜 Rain water big pump 2																				975		已折成单根长度
P0B-03	P0B-03-02	P0B-03	建维区员工宿舍配电箱2-1AL3（厨房） Distribution Box 2-1AL3												333										
	P0B-03-04		净水系统 电加热控制柜2 Water purify equipment 4														68								
	P0B-03-05		132kV交流场 检修电源JXZ26 Distribution Box JXZ26																530						已折成单根长度
	P0B-03-06		建维区管理宿舍（西楼）配电箱4-1AL2（厨房） Distribution Box 4-1AL2															420							
P0B-04	P0B-04-02	P0B-04	500kV滤波器场 检修电源（西）JXZ22 Distribution Box JXZ22													197									
	P0B-04-03		检修备品库 配电箱BPAP-JX1 Distribution Box BPAP-JX1											155											
	P0B-04-04		132kV继电器室MCC1 B MCC1 of 132kV Relay Room B											236											
	P0B-04-06		消防泵 双电源柜 1 B Distribution Box of fire pump 1 B																			170			已折成单根长度
P0B-05	P0B-05-01	P0B-05	#1消防补水泵控制柜 B Distribution Box of fire emergency pump 1 B								102														
	P0B-05-08		2号500kV站用变 电源箱 B #2 operation power supply of 500kV transformer B								170														
	P0B-05-09		建维区办公楼 配电箱1-2AL1 Distribution Box 1-2AL1										230												

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P0B-05-10		建维区办公楼 配电箱1-1AL1 Distribution Box 1-1AL1										225												
	P0B-05-11		消防泵 双电源柜 2 B Distribution Box of fire pump 2 B																			172			已折成单根长度
P0B-06	P0B-06-01	P0B-06	公用 2号11kV 干式变冷却 Transformer cooling for P0TB		18																				
	P0B-06-04		#2消防补水泵控制柜 B Distribution Box of fire emergency pump 2 B								94														
	P0B-06-07		活动室 配电箱6-1AL1 Distribution Box 6-1AL1							192															
	P0B-06-08		建维区办公楼 配电箱1-1AL1-JK Distribution Box 1-1AL1-JK							230															
	P0B-06-09		专用品库 配电箱ZPAL Distribution Box ZPAL							259															
	P0B-06-10		检修备品库 配电箱BPAL Distribution Box BPAL							172															
	P0B-06-12		检修备品库 配电箱BPAP Distribution Box BPAP									172													
	P0B-06-13		综合泵房 配电箱BF2AP1 Distribution Box BF2AP1							106															
	P0B-06-14		综合泵房 配电箱BF2AL1 Distribution Box BF2AL1							106															
	P0B-06-15		站前区及建维区户外照明配电箱ZMX1 Distribution Box ZMX1							108															
P0B-08	P0B-08-01	P0B-08	柴油机预热电源 diesel generator preheating source					43																	
	P0B-08-08		35kV交流场 2号操作电源 B #2 operation power supply of 35kV yard B								166														
	P0B-08-09		500kV滤波器场地 4号操作电源 B #4 operation power supply of ACF yard B										493												
	P0B-08-10		500kV滤波器场地 3号操作电源 B #3 operation power supply of ACF yard B										437												
	P0B-08-11		500kV滤波器场地 2号操作电源 B #2 operation power supply of ACF yard B								255														
	P0B-08-12		500kV滤波器场地 1号操作电源 B #1 operation power supply of ACF yard B								145														
	P0B-08-13		132kV场地操作电源B operation power supply of 132kV yard B								265														

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	P0B-08-14		#3继电器室 #3直流充电屏 B #3 battery charger of No.3 Relay Room B									322													
	P0B-08-15		#3继电器室 #2直流充电屏 B #2 battery charger of No.3 Relay Room B									317													
	P0B-08-16		#3继电器室 #1直流充电屏 B #1 battery charger of No.3 Relay Room B									322													
P0C-01	P0C-01-01	P0C-01	深井潜水泵（东侧） Well pump （East side）									310													
	P0C-01-02		生活水泵控制柜 C Domestic water Distribution Box C								102														
	P0C-01-03		净水系统 过滤系统控制柜 Water purify equipment 2											74											
	P0C-01-04		站前区巴方食堂 配电箱5-1AL1 Distribution Box 5-1AL1													161									
	P0C-01-05		站前区中方食堂 配电箱4-1AL1 Distribution Box 4-1AL1													265									
	P0C-01-06		站前区办公楼配电室MCC2 MCC2 of Temporary building area																			210			已折成单根长度
	P0C-01-07		站前区办公楼配电室MCC1 MCC1 of Temporary building area																			210			已折成单根长度
P0C-02	P0C-02-01	P0C-02	柴油机进线 incoming line of diesel generator																					140	已折成单根长度
J1-01	J1-01-01	J1-01	#1继电器室 配电箱J1AL1 Distribution Box J1AL1					25																	
	J1-01-02		#1继电器室 配电箱J1AP2 Distribution Box J1AP2					48																	
	J1-01-03		#1继电器室 配电箱J1AL2 Distribution Box J1AL2					46																	
	J1-01-06		500kV开关场 户外照明配电箱4 Light Power Box HWZMX4							69															
	J1-01-07		#1继电器室 试验电源屏 1 No.1 testing power pannel					16																	
	J1-01-08		#1继电器室 试验电源屏 2 No.2 testing power pannel					16																	
	J1-01-09		#1继电器室 事故照明屏 Emergency Lighting pannel		11																				
	J2-01-01		#2继电器室 配电箱J2AL1 Distribution Box J2AL1						35																

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
J2-01	J2-01-06	J2-01	500kV开关场 户外照明配电箱5 Light Power Box HWZMX5							63															
	J2-01-07		#2继电器室 试验电源屏 1 No.1 testing power pannel					21																	
	J2-01-08		#2继电器室 试验电源屏 2 No.2 testing power pannel					21																	
	J2-01-09		#2继电器室 事故照明屏 Emergency Lighting pannel		9																				
ZKL1-01	ZKL1-01-01	ZKL1-01	主控楼一层 配电箱GX1 Distribution Box GX1							61															
	ZKL1-01-02		主控楼一层 配电箱GX2 Distribution Box GX2							84															
	ZKL1-01-03		主控楼二层 配电箱GX3 Distribution Box GX3							25															
	ZKL1-01-06		主控楼二层 配电箱GX4 Distribution Box GX4							35															
	ZKL1-01-07		主控楼三层 配电箱GX5 Distribution Box GX5								97														
	ZKL1-01-08		主控楼极1 平台车配电箱GX6 Distribution Box GX6									62													
	ZKL1-01-11		主控楼极2 平台车配电箱GX7 Distribution Box GX7									84													
	ZKL1-01-12		主控楼极1阀冷间 起重机配电箱GX8 Distribution Box GX8						90																
	ZKL1-01-13		主控楼极2阀冷间 起重机配电箱GX9 Distribution Box GX9						95																
ZKL2-01	ZKL2-01-03	ZKL2-01	主控楼事故照明屏 Emergency Lighting pannel of Control Building			50																			
J3-01	J3-01-02	J3-01	#3继电器室 试验电源屏 第1路 No.1 testing power pannel of No.3 Relay Room						12																
	J3-01-03		#3继电器室 试验电源屏 第2路 No.2 testing power pannel of No.3 Relay Room						12																
	J3-01-04		#3继电器室 配电箱J3AP1 Distribution Box J3AP1							24															
	J3-01-05		#3继电器室 配电箱J3AL1 Distribution Box J3AL1							24															
	J3-01-07		#3继电器室 事故照明屏 Emergency Lighting pannel of No.3 Relay Room		10																				

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
	J3-01-08		500kV滤波器场 户外照明配电箱HWZMX7 Distribution Box HWZMX7									227													
J4-01	J4-01-01	J4-01	132kV继电器室 配电箱J4AP1 Distribution Box J4AP1					15																	
	J4-01-02		132kV继电器室 配电箱J4AL1 Distribution Box J4AL1					15																	
	J4-01-03		1号深井泵房（东侧）配电箱SJAL Distribution Box SJAL					87																	
	J4-1-07		地埋式污水1#动力柜 Distribution Box of sewage pump 1							90															
	J4-1-08		地埋式污水2#动力柜 Distribution Box of sewage pump 2							90															
ZQQ-01	ZQQ-01-02	ZQQ-01	站前区中方宿舍 配电箱2-1AL1 Distribution Box 2-1AL1										163												
	ZQQ-01-03		站前区中方宿舍 配电箱2-2AL1 Distribution Box 2-2AL1										163												
	ZQQ-01-07		站前区办公楼 配电箱1-1AL1 Distribution Box 1-1AL1										15												
	ZQQ-01-08		净水系统 膜系统控制柜 Water purify equipment 1											88											
	ZQQ-01-09		站前区中方宿舍 配电箱2-3AL1 Distribution Box 2-3AL1										168												
	ZQQ-01-10		站前区中方宿舍 配电箱2-4AL1 Distribution Box 2-4AL1										173												
ZQQ-02	ZQQ-02-02	ZQQ-02	站前区巴方宿舍 配电箱3-1AL1 Distribution Box 3-1AL1										111												
	ZQQ-02-03		站前区巴方宿舍 配电箱3-2AL1 Distribution Box 3-2AL1										115												
	ZQQ-02-04		站前区办公楼 配电箱1-2AL1 Distribution Box 1-2AL1										20												
	ZQQ-02-06		站前区办公楼 配电箱1-3AL1 Distribution Box 1-3AL1										25												
	ZQQ-2-07		深井潜水泵（西侧） Well pump （West side）									240													
	ZQQ-02-09		站前区巴方宿舍 配电箱3-3AL1 Distribution Box 3-3AL1										119												
	ZQQ-02-10		站前区巴方宿舍 配电箱3-4AL1 Distribution Box 3-4AL1										123												

屏柜编号 Cabinet Number	电缆编号 Power Cable Number	起 点 From	终 点 To	ZB-YJV22-P-0.6/1.0	ZB-YJV22-0.6/1.0																				备 注 Remark
				3×95+1×50	2×10	2×35	2×95	4×10	3×16+1×10	3×25+1×16	3×35+1×16	3×50+1×25	3×70+1×35	3×95+1×50	3×120+1×70	3×150+1×70	3×185+1×95	3×240+1×120	2//（3×120+1×70）	2//（3×185+1×95）	3//（3×185+1×95）	2//（3×240+1×120）	3//（3×240+1×120）	4//（3×240+1×120）	
JWQ-01	JWQ-01-02	JWQ-01	建维区管理宿舍（东楼）配电箱3-1AL1 Distribution Box 3-1AL1											140											
	JWQ-01-03		建维区管理宿舍（东楼）配电箱3-2AL1 Distribution Box 3-2AL1											144											
	JWQ-01-08		建维区管理宿舍（西楼）配电箱4-1AL1 Distribution Box 4-1AL1											179											
	JWQ-01-09		建维区管理宿舍（西楼）配电箱4-2AL1 Distribution Box 4-2AL1											183											
	P0B-04-03-1	检修备品库配电箱BPAP-JX1	检修备品库 配电箱BPAP-JX2 Distribution Box BPAP-JX2											90											
总计(Total)				178	764	50	98	353	1208	4205	4222	7187	6583	4551	883	1364	1143	4143	530	504	2835	2390	3858	972	48021